

Paradise Regional Recreation Center

Monthly Construction Project Update

Presented By:

Mike Harris

Director, District Property Management

Paradise Regional Recreation Center



Timeline

- **September 2025** – Demolition Phase (~90 Day Duration)
- **November 2025** – Construction Phase (~450 Day Duration)
- **Spring 2027** – Projected Grand Opening (~540 Day Duration)

Communications & Updates

- A dedicated web page for the Paradise Regional Recreation Center construction project featuring project updates, photos & videos is available now.
- [Click here to be directed to the Paradise Recreation Center Construction Page.](#)

Paradise Regional Recreation Center

Project Updates

Ongoing tasks:

- Parking lot work continues to advance.
- Building structure is steadily progressing.
- Roof tiles and HVAC units are being installed.
- Storm piping is nearly finished.
- Electrical setup is moving forward.
- Native oak trees are being protected during site work.
- Wrapping up stucco work and exterior trim.
- Floor prep for interior concrete floors is in progress.

Upcoming tasks:

- Complete final grading of the parking lot.
- Shift into final site-wide grading.
- Begin exterior painting and soffit installation.
- Start major landscaping, paver installation, and irrigation setup.



Thank you!