

Paradise Regional Recreation Center

Monthly Construction Project Update

Presented By:

Mike Harris

Director, District Property Management

Paradise Regional Recreation Center



Timeline

- **September 2025** – Demolition Phase (~90 Day Duration)
- **November 2025** – Construction Phase (~450 Day Duration)
- **Spring 2027** – Projected Grand Opening (~540 Day Duration)

Communications & Updates

- A dedicated web page for the Paradise Regional Recreation Center construction project featuring project updates, photos & videos is available now.
- [Click here to be directed to the Paradise Recreation Center Construction Page.](#)

Paradise Regional Recreation Center

Project Updates

Ongoing tasks:

- Parking lot grading and sub-grade work progressing.
- Main building electrical infrastructure advancing.
- Interior duct work and rooftop mechanical equipment nearing completion.
- Plumbing installation continuing inside the main building.
- Roof tile work moving through transitions and perimeter areas.
- Exterior envelope trims and lower surfaces underway.
- Interior framing and drywall installation progressing.
- Storefront and curtain wall glazing ongoing.
- Shuffleboard structures under construction.
- Environmental tree-preservation efforts continuing during grading.



Paradise Regional Recreation Center

Project Updates

Upcoming tasks:

- Coordinate main utility service connections.
- Finish pedestrian walkways and reinstall handrails.
- Begin pouring structural site concrete.
- Start priming and protective paint coatings.
- Transition site into final grading stage.
- Begin pool deck paver installation.
- Start overhead ceiling finishes and exterior soffits.



Thank you!